

PRECONSTRUCTION STATUS REPORT

PROJ ID COUNTY
322450- Houston, Peach

DESCRIPTION

SR 96 FM I-75/PEACH TO CS 1121/LAKE JOY ROAD/HOUSTON - PH I

PROJ NO.:	STP00-0155-01(021)	SPONSOR :	GDOT
MPO TIP #:	WR1-1993(6)	PROJ MGR:	Pegram, Vinesha
MPO:	Warner Robins	DOT DIST:	3
PROJ LENGTH (MI)	2.79	CONG. DIST:	8, 2
PROGRAM TYPE:	Reconstruction/Rehabilitation	House Dist :	146, 136
TYPE WORK:	Widening	Senate Dist :	014, 020, 018
LET RESPONSIBILITY:	GDOT Let		
BIKE PROVISIONS INCLUDED?	Y		

Phase	Fiscal Year Approved	Approved FY Estimate	Fund	Phase Status
Engineering	1998	\$5,733,843.86	Q20	AUTHORIZED
Right of Way	2010	\$ 911,006.93	LY20S	AUTHORIZED
Right of Way	1999	\$ 237,000.00	RZ	AUTHORIZED
Right of Way	2005	\$1,665,000.00	Q20	AUTHORIZED
Right of Way	2010	\$7,933,125.05	L200	AUTHORIZED
Right of Way	2010	\$ 213,868.02	HY20	AUTHORIZED
Utilities	2014	\$ 268,125.74	L200	PRECST
Construction	2014	\$31,365,567.91	L200	PRECST

**Inflation Included in Estimate*

ACTIVITY	ACTUAL START	ACTUAL FINISH	PERCENT COMPLETE
Define Project Concept	9/17/1992	11/29/1994	100
Management Concept Approval Complete	2/2/1995	2/2/1995	100
Value Engineering Study	7/20/2007	6/12/2008	100
Environmental Approval	3/16/2006	4/5/2010	100
Field Surveys/SDE	1/2/2006	2/2/2006	67
Preliminary Plans	5/3/2006	7/7/2010	100
FFPR Inspection	6/9/2009	6/10/2009	100
R/W Authorization	6/30/2010	6/30/2010	100
Final Design	7/7/2010		4
FFPR Inspection			0

Right of Way Acquisition Information

Preliminary Parcel Count:	120	Total Parcel Count:	59	Acquired by:	DOT
---------------------------	-----	---------------------	----	--------------	-----